

**Design Phase**

ID	Task Name	Start	End	Duration	Aug 2000				Sep 2000																			
					28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
	Customer Interviews	8/28/2000	9/8/2000	10d																								
	Selection of Components	9/1/2000	9/11/2000	7d																								
	Sub Contractor Selections	9/1/2000	9/20/2000	14d																								
	Blue Print Design	8/29/2000	9/21/2000	18d																								
	Component Layout	9/1/2000	9/14/2000	10d																								
	First Customer Review	9/14/2000	9/15/2000	1d																								
	Final Customer Review & Approval	9/21/2000	9/22/2000	2d																								
	Establish Installation Schedule	9/18/2000	9/22/2000	5d																								

**Rough In Phase**

ID	Task Name	Start	End	Duration	Sep 2000						Oct 2000							
					25	26	27	28	29	30	1	2	3	4	5	6	7	8
	Programming of Control Equipment	9/25/2000	10/6/2000	10d														
	Identification of Cable Pull Locations	9/25/2000	9/25/2000	1d														
	Mount A/V Back Boxes	9/25/2000	9/26/2000	2d														
	Mount Contol Panel Back Boxes	9/25/2000	9/26/2000	2d														
	Cat5 Cable Installation	9/26/2000	9/29/2000	4d														
	Coaxial Cable Installation	9/26/2000	9/29/2000	4d														
	Lighting Control Cable Installation	9/25/2000	9/28/2000	4d														
	Cresnet Control Cable Installation	9/26/2000	9/29/2000	4d														
	HVAC Thermostat Cable Installation	9/27/2000	9/29/2000	3d														
	Speaker Bracket Installation	10/2/2000	10/3/2000	2d														
	Speaker Cable Installation	9/27/2000	9/29/2000	3d														
	Video Documentation of Installation	9/25/2000	10/5/2000	9d														
	Cable Testing	9/28/2000	10/3/2000	4d														
	Ready For Dry Wall	10/6/2000	10/6/2000	0d														

**Trim Phase**

ID	Task Name	Start	End	Duration	Oct 2000													
					9	10	11	12	13	14	15	16	17	18	19	20	21	22
	Cat5 Cable Termination	10/9/2000	10/13/2000	5d														
	Coaxial Cable Termination	10/9/2000	10/13/2000	5d														
	Lighting Control Cable Termination	10/9/2000	10/11/2000	3d														
	Cresnet Control Cable Termination	10/9/2000	10/17/2000	7d														
	Thermostat Installation	10/16/2000	10/17/2000	2d														
	Speaker Installation	10/18/2000	10/20/2000	3d														
	Installation of Wall Mount Control Panels	10/18/2000	10/20/2000	3d														
	Mount Video Display Brackets	10/20/2000	10/20/2000	1d														
	Install Equipment Racks	10/9/2000	10/10/2000	2d														
	Install of Security System Hardware	10/11/2000	10/13/2000	3d														
	Programming of Control Equipment	10/9/2000	10/20/2000	10d														
	Initial Component Testing	10/16/2000	10/20/2000	5d														

**Finish Phase**

ID	Task Name	Start	End	Duration	Oct 2000							Nov 2000																		
					23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
	Home Theater Installation	10/23/2000	11/10/2000	15d																										
	A/V Equipment Installation	10/23/2000	10/27/2000	5d																										
	Security Camera Installation	10/23/2000	10/24/2000	2d																										
	Control Equipment Installation	10/23/2000	11/3/2000	10d																										
	Program Sub System Interface Control (HVAC, Window Coverings, Security, Lighting, Distributed Audio/Video, Phone System, and Remote Gate Control)	10/23/2000	11/17/2000	20d																										
	Mounting of Video Displays	10/25/2000	10/27/2000	3d																										
	Telephone System Installation	10/30/2000	11/1/2000	3d																										
	As Built Drawing Preparation	11/13/2000	11/17/2000	5d																										
	Customer Training	11/13/2000	11/17/2000	5d																										
	Final Walk Through	11/20/2000	11/20/2000	1d																										
	System Acceptance	11/21/2000	11/21/2000	0d																										